

UP DATE ON RETAINING WALL 28 MARCH 2011

As of 26 March 2011:

1. A lot of the excavating has been completed.
2. The retaining wall blocks are being delivered. You can get a preview of what the wall will look like from the north side of the river. Also by going to PHOTO GALLERY menu tab of our web site
3. The clean up of the east side of the parking lot has been completed
4. The city property between our post and Maple Street has been cleaned up at no cost to city
5. Monday 28 March De Best will be putting in drainage
6. Wednesday 30 March 2011 it is planned for starting to set blocks.
7. There will be a meeting at the bank side Tuesday 29 March 2011 with Holland Engineering, DeBest, and Reps of the post so to be sure that every thing is going as planned.

Have applied for a grant from South Haven Community Foundation to see if they may be able to help us with funding.

Brian Dessette our city manager suggested I contact Frederick S. Upton Foundation and the W. K. Kellogg Foundation. I will be following up on these. Thanks Brian

With how much we are doing to not only save our post from going over the river bank but to also improve the image of our harbor area and City of South Haven, Still hoping that the city has some connection so they could help us with the funding.

In the mean time if any one has a rich GRANDMAW, that we can toot a horn for on our Web Site.

????????/comments contact me.

Jim Montgomery